

Sirius Minerals Plc

**Woodsmith Mine - Phase 4a
Works**

**NYMNPA 60 and 79 Surface Water
Drainage Scheme**

40-ARI-WS-71-PA-RP-1054

Issue 0 | 5 April 2018

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 253285

Ove Arup & Partners Ltd
Admiral House Rose Wharf
78 East Street
Leeds LS9 8EE
United Kingdom
www.arup.com

NYMNPA

06/04/2018

ARUP

Document Verification

ARUP

Job title		Woodsmith Mine - Phase 4a Works		Job number	
				253285	
Document title		NYMNP 60 and 79 Surface Water Drainage Scheme		File reference	
Document ref		40-ARI-WS-71-PA-RP-1054			
Revision	Date	Filename			
Draft A	03 April 2018	Description	First draft		
			Prepared by	Checked by	Approved by
		Name	Chris Williams	Andrew Hornung	Andrew Hornung
		Signature			
Issue Rev 0	05 April 2018	Filename			
		Description	Issue		
			Prepared by	Checked by	Approved by
		Name	Chris Williams	Andrew Hornung	Andrew Hornung
		Signature			
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			
Issue Document Verification with Document					
<input checked="" type="checkbox"/>					

Contents

	Page	
1	Introduction	1
	1.1 Overview	1
	1.2 Compliance with Conditions	1
2	Phase 4a Design Amendments	2
	2.1 VSM	2
3	Conclusions	2

References

Appendices

Appendix A

Phase 4a - Surface Water Drainage Layout

1 Introduction

1.1 Overview

This document has been prepared on behalf of Sirius Minerals PLC and details the surface water drainage design for the Phase 4a construction activity at Woodsmith Mine (Phase 4a Works). This is required to discharge conditions 60 and 79 of the North York Moors National Park Authority (NYMNP) planning permission NYM/2014/0676/MEIA [1].

This report only details the works required at the Woodsmith Mine site.

The Phase 4a Works comprise:

- Mobilisation to site;
- Use of a Vertical Shaft Sinking Machine (VSM) at the MTS Shaft, in place of the previously planned diaphragm walling machines;
- Construction of the guide wall and strand jacks for the operation;
- Installation of ancillary equipment;
- Machine setup and installation of VSM;
- Excavation to -55m below platform level (bpl);
- Excavation to -120m bpl;
- Deposition of limited extractive material from within the first 120m of the MTS shaft into earthworks bunds; and
- Grouting of annulus.

1.2 Compliance with Conditions

The drainage strategy, calculations and surface water management plan described in the Phase 3 Surface Water Drainage Scheme [2] are still applicable during the Phase 4a works. The surface water system that will be in use during Phase 4a is shown on the general arrangement drawing 40-ARI-WS-71-CI-DR-1091 in Appendix A. The changes between Phases 3, 4 and 4a do not have a significant impact on the surface water drainage design.

- The installation and operation of the VSM including slurry treatment plant and bentonite lubrication system and associated structures in Phase 4a does have an interaction with the surface water drainage scheme and these are described in Section 2.1 of this report.
- Surface water drainage from the earthwork bunds will continue to be collected via perimeter drainage swales and discharge into the site surface water drainage system, with ongoing site testing and pH correction where necessary prior to outfall via silt buster.

- The continuation of the placement of excavated material to the north of the shaft sinking platform retains the existing swale constructed during the Phase 3 and 4 work stages to intercept surface water runoff from the extended bund. The run-off from this area was accounted for in the Phase 3 drainage design due to the natural slope of the site. Hence the extension of the bund has no impact on the drainage strategy in Phase 4a, and does not affect the strategy's compliance with the planning conditions.
- Water pumped from the MTS excavation as outlined within the CMS (Condition 94) will be discharged to the site wide surface water drainage system, following treatment. This water will be a mixture of potable water added to assist operation of the VSM and groundwater entering from the near surface aquifers. This water will then be attenuated within the drainage attenuation ponds to ensure that the overall discharge from site does not exceed the permissible discharge rate.

No other changes between Phases 3, 4 and 4a impact on compliance with the conditions that were described in the Phase 3 report.

2 Phase 4a Design Amendments

2.1 VSM

Surface water runoff from areas where there is a higher risk of pollution from the VSM process, including the slurry treatment plant and bentonite lubrication system will be kept separate from the site-wide surface water drainage system as follows:

- Processes where there is a higher risk of pollution will be located on bunded concrete containment slabs and wedge pits enabling surface water to be contained and collected.
- Any rainwater collected within the bunded slab will be tankered off-site. No rainwater from this area will enter the site wide surface water drainage system.

3 Conclusions

There are no changes between Phases 3 and 4a that adversely impact the surface water drainage design. The Phase 3 Surface Water Drainage Scheme [2] is still applicable during Phase 4a.

The additions of the operation of the VSM in Phase 4a does have an interaction with the surface water drainage, but the mitigation proposed minimises the risk to an acceptable level. The extension of the earthworks bunding to the northern edge of the site does not impact on the drainage strategy and does not increase the risk of flooding on site.

This report demonstrates that the Surface Water Drainage design and management during the Phase 4a Works meets the requirements of conditions 60 and 79 of the North York Moors National Park Authority (NYMNPAs) planning permission NYM/2014/0676/MEIA.


No new land drainage consents are required for the Phase 4a works because there are no new outfalls or works near watercourses proposed.

References

- [1] North York Moors National Park Authority planning permission
NYM/2014/0676/MEIA.
- [2] NYMNP 60 and 79 Surface Water Drainage Scheme, 40-ARI-WS-
71-PA-RP-1050_0_IFU_20170403 SWD DoC 60_79, Rev 0,
Arup, April 2017.

Appendix A

Phase 4a - Surface Water Drainage Layout



- Notes:
- This drawing shows the proposed surface water drainage network for Site Preparation Phase 4a.
- Key:
- Land Ownership Boundary
 - Proposed General Arrangement layout
 - Surface water drainage attenuation pond
 - Wetland
 - Existing watercourses / ditch
 - Manhole and carrier pipe
 - Swale
 - Check dam
 - Silt fence
 - Ditch
 - Ditch with impermeable liner
 - Inlet / outlet headwall
 - Filter drain
 - Dewatering pipeline and wells

0	05/04/18	JB	CW	CW
Issue				
C	04/04/18	JB	CW	CW
For comment				
B	03/04/18	KK	JB	CW
For comment				
A	26/03/18	JB	CW	CW
For comment				
Issue	Date	By	Chkd	Appd

ARUP

Admiral House, Rose Wharf,
78 East Street, Leeds, LS9 8EE
www.arup.com

Client
Sirius Minerals Plc

Job Title
**Woodsmith Mine
Proposed Minehead**

**Woodsmith Mine Site
Construction Phase 4a
Drainage General Arrangement**

Scale at A1 1:2000
Discipline Drainage
Job No 253285 Issue
Drawing No 40-ARI-WS-71-CI-DR-1091 Issue 0

