

Strategic Business Centre, Blue Ridge Park,
Thunderhead Ridge, Glasshoughton,
Castleford WF10 4UA

www.strategicteamgroup.com



Construction Method Statement for the re-profiling of the land

The area to be re-profiled shall have the top 150mm of topsoil removed by the 360 excavator and transported, by mechanical means, to an area for use after the re-profiling of the land with the excavated materials.

The excavated subsoil shall be transported by mechanical means, using the dumper. The material shall then be deposited on the area of land to be re-profiled in specific manageable sections.

The excavated material shall be spread using a 360 tracked excavator, once the material has been spread to the specified depth this shall then be tracked in and compacted. At this point the top soil covering shall be placed.

The works shall commence at the bottom of the gradient and work up the hillside, as described in the above paragraphs. This process will ensure none of the existing land on the hillside is disturbed. All plant shall be operated by trained competent operatives. These works will be under the control of the Strategic Team Group Site Manager.

All the above works shall be carried out in manageable areas.

All plant and activities on site will be recorded on site as per current health and safety legislation.

Plant required

- 360 tracked excavator
- Dumper

A full set of site specific method statements and risk assessments are available on site.