



REDMIRE FARM
TRANMIRE
NORTH YORKSHIRE
YO212BW

PROJECT STATEMENT
(What has happened to date)

12 SEPTEMBER 2016

The proposed family annex was originally to be constructed using the existing out buildings as the structure.



Original building



As the work progressed on site it was found that part of the existing structure was very unsound and, in fact, dangerous. This was only evident when work had started to underpin the walls.

It was found that there were no foundations and that any attempt to disturb the structure resulted in sections of the building collapsing (which happened). The decaying roof timbers further aggravated the work.



Earth Footings



Decayed stone and mortar



Earth and rubble filled walls

Any stone that had to be removed from the walls have been recorded and set out on the ground in order to ensure accurate reinstatement



The parts of the structure that have not been affected have been protected in order to ensure that they can be included as part of the reinstatement of the building.

NYWA
15 SEP 2016